Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

No.KMTH/PMC/YD/2019-2020/W3 CL

Date: 17.02.2020

To,
The Executive Engineer,
Yelahanka Satellite Town,
Sub Division, Bengaluru.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Sub: Regarding inspection report for the below mentioned work.

Name of work: Construction of Drains and Culverts at Adithya Nagara, Chandrappa Layout and Surrounding Areas in Ward No: 03, Yelahanka Satellite Town Sub Division.

Item No	Description of Work	Unit	Quantity
1	KSRRB 300- Excavation for Drains and similar works KSRRB 300-01 Earth Work Excavation by Manual Means In Ordinary Soil Involving an Average.	Cum	912.86
2	KSRRB M 2900-01 Providing and Laying Plain Cement Concrete of Mix 1:4:8 with OPC @220Kgs With Crushed 40mm and Down Size Graded Granite.	Cum	148.60
3	KSRRB M 2200-06 Providing TMT Steel Reinforcement for RCC WORK Including Straightening, Cutting, Bending, Hooking, Placing in Positions.	Ton	18.65
4	Providing and Laying Reinforced Cement Concrete for Side Drains using M20 Nominal Mix Concrete with OPC@300Kgs with 20mm Down Size.	Cum	312.47
5	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite Jelly 20mm & down size.	Sqm	793.96

Off & Lab :No. 8 (10/3), 4th cross, Basaveshwara layout, Nagashettihalli, RMV 2nd Stage, BENGALURU 560094
Ph.:080- 2341 8668, 23511213 **Mobile: 94485 15258** E-mail: kmthblr@gmail.com www.karnatakamaterialtesthouse.com
M/S Karnataka Consultancy Services is Sister Concern of KMTHPL